PHASE I

NOTES:

1. ALL TEMPORARY TRAFFIC CONTROL WORK SHALL CONFORM TO THE LATEST EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (MUTCD) AND ALL REVISIONS, UNLESS SUPERCEDED BY THESE PLANS.
2. ALL SIGN LEGENDS, BORDERS, AND MOUNTING SHALL BE IN ACCORDANCE WITH THE MUTCD.
3. TEMPORARY CONSTRUCTION SIGNING AND ALL OTHER TRAFFIC CONTROL DEVICES SHALL BE IN PLACE PRIOR TO THE START OF ANY WORK.
4. TEMPORARY CONSTRUCTION SIGNING, BARRICADES, AND ALL OTHER NECESSARY WORK ZONE TRAFFIC CONTROL DEVICES SHALL BE REMOVED FROM THE HIGHWAY OR COVERED WHEN THEY ARE NOT REQUIRED FOR CONTROL OF TRAFFIC.
5. SIGNS AND SIGN SUPPORTS LOCATED ON OR NEAR THE TRAVELED WAY, CHANNELIZING DEVICES, BARRIERS, AND CRASH ATTENUATORS MUST PASS THE CRITERIA SET FORTH IN NCHRP REPORT 350, "RECOMMENDED PROCEDURES FOR THE SAFETY PERFORMANCE EVALUATION OF HIGHWAY FEATURES" AND/OR "MANUAL FOR ASSESSING SAFETY HARDWARE" (MASH).
6. CONTRACTORS SHALL NOTIFY EACH ABUTTER AT LEAST 24 HOURS IN ADVANCE OF THE START OF ANY WORK THAT WILL REQUIRE THE TEMPORARY CLOSURE OF ACCESS, SUCH AS CONDUIT INSTALLATION, EXISTING PAVEMENT EXCAVATION, TEMPORARY DRIVEWAY PAVEMENT PLACEMENT, AND SIMILAR OPERATIONS.
7. THE FIRST TEN PLASTIC DRUMS OF A TAPER SHALL BE MOUNTED WITH TYPE A LIGHTS.
8. THE ADVISORY SPEED LIMIT, IF REQUIRED, SHALL BE DETERMINED BY THE ENGINEER.
9. DISTANCES ARE A GUIDE AND MAY BE ADJUSTED IN THE FIELD BY THE ENGINEER.
10. MAXIMUM SPACING OF TRAFFIC DEVICES IN A TAPER (DRUMS OR CONES) IS EQUAL IN FEET TO THE SPEED LIMIT IN MPH.
11. MINIMUM LANE WIDTH IS TO BE 11 FEET (3.3m) UNLESS OTHERWISE SHOWN. MINIMUM LANE WIDTH TO BE MEASURED FROM THE EDGE OF DRUMS OR MEDIAN BARRIER.
12. ALL SIGNS SHALL BE MOUNTED ON THEIR OWN STANDARD SIGN SUPPORTS.



STANDARD TRAFFIC CONTROL DETAIL:
TCD-3
2 LANES, UNDIVIDED, LANE AND SHOULDER CLOSING
2 LANES, UNDIVIDED, SHOULDER CLOSING
Reference document:
New Jersey Department of Transportation
Standard Construction Details
Roadway • Traffic Control • Bridge and Sample Plans 2016

LEGEND

	CONSTRUCTION WORK VEHICLE
	CRASH VEHICLE WITH TRUCK MOUNTED ATTENUATOR
	PAINT STRIPING TRUCK OR OTHER OPERATING VEHICLE
	BUFFER ZONE
	WORK AREA
	ONE WAY ROADWAY
	TWO WAY ROADWAY
	BREAKAWAY BARRICADE
	BREAKAWAY BARRICADE WITH SIGN
	CONSTRUCTION SIGNS
	CHANNELIZING DEVICE: DRUMS
	CHANNELIZING DEVICE: CONE
	PRECAST CONCRETE CURB CONSTRUCTION BARRIER (TYPE SPECIFIED)
	FLAGGER / POLICE DETAIL (AS NEEDED)
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING CAUTION MODE
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING ARROW PATTERN
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD IN CAUTION MODE
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD SHOWING ARROW PATTERN
	TEMPORARY CRASH CUSHION, INERTIAL BARRIER SYSTEM
	TEMPORARY CRASH CUSHION

TRAFFIC CONES

NOTES:

TRAFFIC CONES MUST BE PREDOMINANTLY ORANGE IN COLOR.

BASES MAY BE OF BREAKAWAY BALLAST TYPE.

MINOR MANUFACTURER'S VARIATIONS MAY BE ACCEPTABLE UPON APPROVAL OF THE RE.

DRUMS

ENSURE DRUMS ARE MADE OF ORANGE PLASTIC WITH A MINIMUM OF FOUR ALTERNATE FLUORESCENT ORANGE AND WHITE RETROFLECTIVE STRIPES. IF THERE ARE NON-RETROFLECTORIZED SPACES BETWEEN THE STRIPES, THEY ARE TO BE NO MORE THAN 2" WIDE. ENSURE RETROFLECTIVE SHEETING FOR STRIPES CONFORMS WITH ASTM D4956 TYPE VII OR VIII WITH S2 REQUIREMENTS.

ENSURE THE TOP OF THE DRUM IS NOT OPEN. CONSTRUCT DRUMS TO INHIBIT ROLLING, IF KNOCKED OVER.

ENSURE THE REFLECTORIZED AREA OF DRUMS IS ROUND EXCEPT OTHER SHAPES, WHICH PROVIDE THE SAME VISIBILITY AS AN 18" DIAMETER ROUND DRUM REGARDLESS OF ORIENTATION, MAY BE USED.

WHEN BALLAST IS REQUIRED BY THE RE, USE SAND. THE MAXIMUM WEIGHT OF THE BALLAST IS 50 LBS. AND IS TO BE LOCATED APPROXIMATELY AT GROUND LEVEL. ALTERNATE TYPES OF BALLAST MUST BE APPROVED BY THE RE.

NJDOT 2016
STANDARD CONSTRUCTION DETAILS
CD-139.5

REVISIONS

REV	DESCRIPTION	DATE
--	---	---

NOTE:
EXISTING UTILITIES SHOWN ARE APPROXIMATE AND NOT WARRANTED TO BE CORRECT. THE CONTRACTOR SHALL VERIFY THE LOCATION OF ALL PUBLIC AND PRIVATE UTILITIES PRIOR TO BEGINNING ANY EXCAVATION.

KNOW WHAT'S BELOW CALL BEFORE YOU DIG IT'S FREE AND IT'S THE LAW

CALL 811 OR 1-800-272-1000

NOTES:

- PLEASE NOTE: DIMENSIONS THAT CONTAIN "XXX' MIN." INDICATES THAT THE SPACING OF THE TEMPORARY TRAFFIC CONTROL SIGNS IS NOT TO SCALE, AND THE ACTUAL SIGNS ARE FURTHER APART THAN DEPICTED.

SCALE:

1"= 50 FEET

0 50 100 150 200

NOTE:
CONTRACTOR TO PLACE SIGNS AND TRAFFIC CHANNELIZATION DEVICES PER THE MUTCD.

NOTE:
BROWNING LANE (CR 659)
FUNCTIONAL CLASSIFICATION: URBAN MINOR ARTERIAL
25 MPH

PREPARED BY:

PIKE TELECOM
21 Oxford Rd
Mansfield, MA 02048
www.piketelecom.com
1-508-337-7600

PREPARED FOR:

verizon

TITLE:

TRAFFIC MANAGEMENT PLAN - PHASE I
BROWNING LANE (CR 659)
BROOKLAWN BOROUGH, NJ 08030

SURVEYED BY: PIKE TELECOM	PRINT NO: 1 OF 3
DRAWN BY: MPO	SCALE: 1" = 50'
DATE: 08/26/26	EWO: 1A8H9XE WPI 3086531

08/28/2026 N:\CADD\VERIZON BAU TMP\2026\AA - TMP\N\1A8H9XE WPI 3086531 - BROWNING LN (CR 659) - GLOUCESTER CITY - TMP\AA - AUTOCAD\1A8H9XE WPI 3086531 - BROWNING LN (CR 659) - GLOUCESTER CITY - TMP.dwg

STANDARD TRAFFIC CONTROL DETAIL:
TCD-3
2 LANES, UNDIVIDED, LANE AND SHOULDER CLOSING
2 LANES, UNDIVIDED, SHOULDER CLOSING
Reference document:
New Jersey Department of Transportation
Standard Construction Details
Roadway • Traffic Control • Bridge and Sample Plans 2016

PHASE II

LEGEND


	CONSTRUCTION WORK VEHICLE
	CRASH VEHICLE WITH TRUCK MOUNTED ATTENUATOR
	PAINT STRIPING TRUCK OR OTHER OPERATING VEHICLE
	BUFFER ZONE
	WORK AREA
	ONE WAY ROADWAY
	TWO WAY ROADWAY
	BREAKAWAY BARRICADE
	BREAKAWAY BARRICADE WITH SIGN
	CONSTRUCTION SIGNS
	CHANNELIZING DEVICE: DRUMS
	CHANNELIZING DEVICE: CONE
	PRECAST CONCRETE CURB CONSTRUCTION BARRIER (TYPE SPECIFIED)
	FLAGGER / POLICE DETAIL (AS NEEDED)
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING CAUTION MODE
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING ARROW PATTERN
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD IN CAUTION MODE
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD SHOWING ARROW PATTERN
	TEMPORARY CRASH CUSHION, INERTIAL BARRIER SYSTEM
	TEMPORARY CRASH CUSHION

CRESCENT BLVD (US 130)
BROWNING LANE. (CR 659)
KINGS HIGHWAY (RT. 551 SPUR)
ADAMS AVE.
MONROE AVE.
MH 154
P.60024
FLASHING ARROW PANEL
SHOULDER CLOSED 750 FT.
W20-10G
ROAD WORK 1500 FT
W20-1A
ROAD WORK ½ MILE
W20-1D
ROAD WORK AHEAD
W20-1
END ROAD WORK
G20-2
SIDEWALK CLOSED
R9-9
R9-11L
R9-11R
W20-10G
W20-1A
W20-1D
11'
20'
100' BUFFER
120'
750' MIN.
1000' MIN.
500' MIN.

NOTES:

1. *ALL TEMPORARY TRAFFIC CONTROL WORK SHALL CONFORM TO THE LATEST EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (MUTCD) AND ALL REVISIONS, UNLESS SUPERCEDED BY THESE PLANS.*
2. *ALL SIGN LEGENDS, BORDERS, AND MOUNTING SHALL BE IN ACCORDANCE WITH THE MUTCD.*
3. *TEMPORARY CONSTRUCTION SIGNING AND ALL OTHER TRAFFIC CONTROL DEVICES SHALL BE IN PLACE PRIOR TO THE START OF ANY WORK.*
4. *TEMPORARY CONSTRUCTION SIGNING, BARRICADES, AND ALL OTHER NECESSARY WORK ZONE TRAFFIC CONTROL DEVICES SHALL BE REMOVED FROM THE HIGHWAY OR COVERED WHEN THEY ARE NOT REQUIRED FOR CONTROL OF TRAFFIC.*
5. *SIGNS AND SIGN SUPPORTS LOCATED ON OR NEAR THE TRAVELED WAY, CHANNELIZING DEVICES, BARRIERS, AND CRASH ATTENUATORS MUST PASS THE CRITERIA SET FORTH IN NCHRP REPORT 350, "RECOMMENDED PROCEDURES FOR THE SAFETY PERFORMANCE EVALUATION OF HIGHWAY FEATURES" AND/OR "MANUAL FOR ASSESSING SAFETY HARDWARE" (MASH).*
6. *CONTRACTORS SHALL NOTIFY EACH ABUTTER AT LEAST 24 HOURS IN ADVANCE OF THE START OF ANY WORK THAT WILL REQUIRE THE TEMPORARY CLOSURE OF ACCESS, SUCH AS CONDUIT INSTALLATION, EXISTING PAVEMENT EXCAVATION, TEMPORARY DRIVEWAY PAVEMENT PLACEMENT, AND SIMILAR OPERATIONS.*
7. *THE FIRST TEN PLASTIC DRUMS OF A TAPER SHALL BE MOUNTED WITH TYPE A LIGHTS.*
8. *THE ADVISORY SPEED LIMIT, IF REQUIRED, SHALL BE DETERMINED BY THE ENGINEER.*
9. *DISTANCES ARE A GUIDE AND MAY BE ADJUSTED IN THE FIELD BY THE ENGINEER.*
10. *MAXIMUM SPACING OF TRAFFIC DEVICES IN A TAPER (DRUMS OR CONES) IS EQUAL IN FEET TO THE SPEED LIMIT IN MPH.*
11. *MINIMUM LANE WIDTH IS TO BE 11 FEET (3.3m) UNLESS OTHERWISE SHOWN. MINIMUM LANE WIDTH TO BE MEASURED FROM THE EDGE OF DRUMS OR MEDIAN BARRIER.*
12. *ALL SIGNS SHALL BE MOUNTED ON THEIR OWN STANDARD SIGN SUPPORTS.*

TRAFFIC CONES




NOTES:

TRAFFIC CONES MUST BE PREDOMINANTLY ORANGE IN COLOR.

BASES MAY BE OF BREAKAWAY BALLAST TYPE.

MINOR MANUFACTURER'S VARIATIONS MAY BE ACCEPTABLE UPON APPROVAL OF THE RE.



TYPE III BARRICADE **

* NOMINAL LUMBER DIMENSIONS ARE SATISFACTORY FOR BARRICADE RAIL WIDTH DIMENSIONS.

** RAIL STRIPE WIDTHS SHALL BE 6 INCHES EXCEPT WHERE RAIL LENGTHS ARE LESS THAN 36 INCHES, THEN 4 INCH WIDE STRIPES MAY BE USED.


THE SIDES OF BARRICADE FACING TRAFFIC SHALL HAVE RETROFLECTIVE RAIL FACES.

DRUMS

ENSURE DRUMS ARE MADE OF ORANGE PLASTIC WITH A MINIMUM OF FOUR ALTERNATE FLUORESCENT ORANGE AND WHITE RETROFLECTIVE STRIPES. IF THERE ARE NON-RETROFLECTORIZED SPACES BETWEEN THE STRIPES, THEY ARE TO BE NO MORE THAN 2" WIDE. ENSURE RETROFLECTIVE SHEETING FOR STRIPES CONFORMS WITH ASTM D4956 TYPE VI OR VIII WITH S2 REQUIREMENTS.

ENSURE THE TOP OF THE DRUM IS NOT OPEN. CONSTRUCT DRUMS TO INHIBIT ROLLING, IF KNOCKED OVER.

ENSURE THE REFLECTORIZED AREA OF DRUMS IS ROUND EXCEPT OTHER SHAPES, WHICH PROVIDE THE SAME VISIBILITY AS AN 18" DIAMETER ROUND DRUM REGARDLESS OF ORIENTATION, MAY BE USED.



WHEN BALLAST IS REQUIRED BY THE RE, USE SAND. THE MAXIMUM WEIGHT OF THE BALLAST IS 50 LBS. AND IS TO BE LOCATED APPROXIMATELY AT GROUND LEVEL. ALTERNATE TYPES OF BALLAST MUST BE APPROVED BY THE RE.

NJDOT 2016
STANDARD CONSTRUCTION DETAILS
CD-139-1

REVISIONS

REV	DESCRIPTION	DATE
--	---	---

NOTE:
EXISTING UTILITIES SHOWN ARE APPROXIMATE AND NOT WARRANTED TO BE CORRECT. THE CONTRACTOR SHALL VERIFY THE LOCATION OF ALL PUBLIC AND PRIVATE UTILITIES PRIOR TO BEGINNING ANY EXCAVATION.

KNOW WHAT'S BELOW CALL BEFORE YOU DIG IT'S FREE AND IT'S THE LAW

CALL 811 OR 1-800-272-1000

NOTES:
- PLEASE NOTE: DIMENSIONS THAT CONTAIN "XXX' MIN." INDICATES THAT THE SPACING OF THE TEMPORARY TRAFFIC CONTROL SIGNS IS NOT TO SCALE, AND THE ACTUAL SIGNS ARE FURTHER APART THAN DEPICTED.

SCALE:
1"= 50 FEET
0 50 100 150 200

NOTE:
CONTRACTOR TO PLACE SIGNS AND TRAFFIC CHANNELIZATION DEVICES PER THE MUTCD.

NOTE:
BROWNING LANE (CR 659)
FUNCTIONAL CLASSIFICATION: URBAN MINOR ARTERIAL
25 MPH

PREPARED BY:
PIKE TELECOM
21 Oxford Rd
Mansfield, MA 02048
www.piketelecom.com
1-508-337-7600

PREPARED FOR:
verizon

TITLE:
TRAFFIC MANAGEMENT PLAN - PHASE II
BROWNING LANE (CR 659)
BROOKLAWN BOROUGH, NJ 08030

SURVEYED BY: PIKE TELECOM	PRINT NO: 2 OF 3
DRAWN BY: MPO	SCALE: 1" = 50'
DATE: 08/26/26	EWO: 1A8H9XE WPI 3086531

08/28/2026 N:\CAD\VERIZON BAU TMP\2026\AA - TMP\NJ\1A8H9XE WPI 3086531 - BROWNING LN (CR 659) - GLOUCESTER CITY - TMP\AA - AUTOCAD\1A8H9XE WPI 3086531 - BROWNING LN (CR 659) - GLOUCESTER CITY - TMP.dwg

PHASE III

NOTES:

1. ALL TEMPORARY TRAFFIC CONTROL WORK SHALL CONFORM TO THE LATEST EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (MUTCD) AND ALL REVISIONS, UNLESS SUPERCEDED BY THESE PLANS.
2. ALL SIGN LEGENDS, BORDERS, AND MOUNTING SHALL BE IN ACCORDANCE WITH THE MUTCD.
3. TEMPORARY CONSTRUCTION SIGNING AND ALL OTHER TRAFFIC CONTROL DEVICES SHALL BE IN PLACE PRIOR TO THE START OF ANY WORK.
4. TEMPORARY CONSTRUCTION SIGNING, BARRICADES, AND ALL OTHER NECESSARY WORK ZONE TRAFFIC CONTROL DEVICES SHALL BE REMOVED FROM THE HIGHWAY OR COVERED WHEN THEY ARE NOT REQUIRED FOR CONTROL OF TRAFFIC.
5. SIGNS AND SIGN SUPPORTS LOCATED ON OR NEAR THE TRAVELED WAY, CHANNELIZING DEVICES, BARRIERS, AND CRASH ATTENUATORS MUST PASS THE CRITERIA SET FORTH IN NCHRP REPORT 350, "RECOMMENDED PROCEDURES FOR THE SAFETY PERFORMANCE EVALUATION OF HIGHWAY FEATURES" AND/OR "MANUAL FOR ASSESSING SAFETY HARDWARE" (MASH).
6. CONTRACTORS SHALL NOTIFY EACH ABUTTER AT LEAST 24 HOURS IN ADVANCE OF THE START OF ANY WORK THAT WILL REQUIRE THE TEMPORARY CLOSURE OF ACCESS, SUCH AS CONDUIT INSTALLATION, EXISTING PAVEMENT EXCAVATION, TEMPORARY DRIVEWAY PAVEMENT PLACEMENT, AND SIMILAR OPERATIONS.
7. THE FIRST TEN PLASTIC DRUMS OF A TAPER SHALL BE MOUNTED WITH TYPE A LIGHTS.
8. THE ADVISORY SPEED LIMIT, IF REQUIRED, SHALL BE DETERMINED BY THE ENGINEER.
9. DISTANCES ARE A GUIDE AND MAY BE ADJUSTED IN THE FIELD BY THE ENGINEER.
10. MAXIMUM SPACING OF TRAFFIC DEVICES IN A TAPER (DRUMS OR CONES) IS EQUAL IN FEET TO THE SPEED LIMIT IN MPH.
11. MINIMUM LANE WIDTH IS TO BE 11 FEET (3.3m) UNLESS OTHERWISE SHOWN. MINIMUM LANE WIDTH TO BE MEASURED FROM THE EDGE OF DRUMS OR MEDIAN BARRIER.
12. ALL SIGNS SHALL BE MOUNTED ON THEIR OWN STANDARD SIGN SUPPORTS.

STANDARD TRAFFIC CONTROL DETAIL:
TCD-3
2 LANES, UNDIVIDED, LANE AND SHOULDER CLOSING
2 LANES, UNDIVIDED, SHOULDER CLOSING
Reference document:
New Jersey Department of Transportation
Standard Construction Details
Roadway • Traffic Control • Bridge and Sample Plans 2016



LEGEND

	CONSTRUCTION WORK VEHICLE
	CRASH VEHICLE WITH TRUCK MOUNTED ATTENUATOR
	PAINT STRIPING TRUCK OR OTHER OPERATING VEHICLE
	BUFFER ZONE
	WORK AREA
	ONE WAY ROADWAY
	TWO WAY ROADWAY
	BREAKAWAY BARRICADE
	BREAKAWAY BARRICADE WITH SIGN
	CONSTRUCTION SIGNS
	CHANNELIZING DEVICE: DRUMS
	CHANNELIZING DEVICE: CONE
	PRECAST CONCRETE CURB CONSTRUCTION BARRIER (TYPE SPECIFIED)
	FLAGGER / POLICE DETAIL (AS NEEDED)
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING CAUTION MODE
	ILLUMINATED FLASHING ARROW MOUNTED ON TOWING VEHICLE SHOWING ARROW PATTERN
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD IN CAUTION MODE
	TRAFFIC CONTROL TRUCK WITH MOUNTED CRASH CUSHION AND ARROWBOARD SHOWING ARROW PATTERN
	TEMPORARY CRASH CUSHION, INERTIAL BARRIER SYSTEM
	TEMPORARY CRASH CUSHION

TRAFFIC CONES

NOTES:

TRAFFIC CONES MUST BE PREDOMINANTLY ORANGE IN COLOR.

BASES MAY BE OF BREAKAWAY BALLAST TYPE.


MINOR MANUFACTURER'S VARIATIONS MAY BE ACCEPTABLE UPON APPROVAL OF THE RE.

DRUMS

ENSURE DRUMS ARE MADE OF ORANGE PLASTIC WITH A MINIMUM OF FOUR ALTERNATE FLUORESCENT ORANGE AND WHITE RETROFLECTIVE STRIPES. IF THERE ARE NON-RETROFLECTORIZED SPACES BETWEEN THE STRIPES, THEY ARE TO BE NO MORE THAN 2" WIDE. ENSURE RETROFLECTIVE SHEETING FOR STRIPES CONFORMS WITH ASTM D4956 TYPE VII OR VIII WITH S2 REQUIREMENTS.

ENSURE THE TOP OF THE DRUM IS NOT OPEN. CONSTRUCT DRUMS TO INHIBIT ROLLING, IF KNOCKED OVER.

ENSURE THE REFLECTORIZED AREA OF DRUMS IS ROUND EXCEPT OTHER SHAPES, WHICH PROVIDE THE SAME VISIBILITY AS AN 18" DIAMETER ROUND DRUM REGARDLESS OF ORIENTATION, MAY BE USED.



WHEN BALLAST IS REQUIRED BY THE RE, USE SAND. THE MAXIMUM WEIGHT OF THE BALLAST IS 50 LBS. AND IS TO BE LOCATED APPROXIMATELY AT GROUND LEVEL. ALTERNATE TYPES OF BALLAST MUST BE APPROVED BY THE RE.

NJDOT 2016
STANDARD CONSTRUCTION DETAILS
CD-139.5

REVISIONS

REV	DESCRIPTION	DATE
--	---	---

NOTE:
EXISTING UTILITIES SHOWN ARE APPROXIMATE AND NOT WARRANTED TO BE CORRECT. THE CONTRACTOR SHALL VERIFY THE LOCATION OF ALL PUBLIC AND PRIVATE UTILITIES PRIOR TO BEGINNING ANY EXCAVATION.

KNOW WHAT'S BELOW CALL BEFORE YOU DIG IT'S FREE AND IT'S THE LAW

CALL 811 OR 1-800-272-1000

NOTES:

- PLEASE NOTE: DIMENSIONS THAT CONTAIN "XXX' MIN." INDICATES THAT THE SPACING OF THE TEMPORARY TRAFFIC CONTROL SIGNS IS NOT TO SCALE, AND THE ACTUAL SIGNS ARE FURTHER APART THAN DEPICTED.

SCALE:

1"= 50 FEET

0 50 100 150 200

NOTE:
CONTRACTOR TO PLACE SIGNS AND TRAFFIC CHANNELIZATION DEVICES PER THE MUTCD.

NOTE:
BROWNING LANE (CR 659)
FUNCTIONAL CLASSIFICATION: URBAN MINOR ARTERIAL
25 MPH

PREPARED BY:

PIKE TELECOM
21 Oxford Rd
Mansfield, MA 02048
www.piketelecom.com
1-508-337-7600

PREPARED FOR:

verizon

TITLE:

TRAFFIC MANAGEMENT PLAN - PHASE III

BROWNING LANE (CR 659)
BROOKLAWN BOROUGH, NJ 08030

SURVEYED BY: PIKE TELECOM	PRINT NO: 3 OF 3
DRAWN BY: MPO	SCALE: 1" = 50'
DATE: 08/26/26	EWO: 1A8H9XE WPI 3086531

08/28/2026 N:\CADD\VERIZON BAU TMP\2026\AA - TMP\NJ\1A8H9XE WPI 3086531 - BROWNING LN (CR 659) - GLOUCESTER CITY - TMP.dwg